Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Report Date: February 3, 2021 Facility: Plant 6 Prepared by: Michael Levy, Superintendent

Milestone	Date	On Schedule (Y/N)	Notes and Comments		
		Or Completed			
Complete treatment piloting	11/20/2019	Completed	Final report submitted on 1/20/19 with engineering report, approved by NYSDOH on 9/9/2020		
Completed engineering report/submit for regulatory review	1/20/2020	Completed	Submitted to NYSDOH, Approved by NYSDOH on 9/9/20		
Complete project design/submit for regulatory review	3/6/2020	Completed	Submitted to NYSDOH, Approved by NYSDOH on 9/9/20		
Commence project Construction	4/1/2020	On Schedule	Contract signing date		
50% project completion	6/2/2020	On Schedule	AOP performance testing schedule for February 2021		
100% project completion	Spring 2021	On Schedule			

Potential issues / concerns /delays:

Plant 6 is located at the corner of Hickory Rd. and Denton Ave. The Project is on schedule for completion in Spring 2021. It should be noted that the 1, 4 Dioxane levels at well 6 are below the maximum contaminant level. Additionally, existing GAC treatment at the plant removes PFOS/PFOA to levels below the maximum contaminant level.

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Report Date: February 3, 2021 Facility: Plant 7/10 Prepared by: Michael Levy, Superintendent

Milestone	Date	On Schedule (Y/N)	Notes and Comments
		Or Completed	
Complete treatment piloting	N/A		
Completed engineering	11/19/2019	Completed	Submitted to NYSDOH, Approved by NYSDOH on 6/10/2020
report/submit for regulatory review			
Complete project design/submit for	01/15/2020	Completed	Submitted to NYSDOH, Approved by NYSDOH on 6/10/2020
regulatory review			(including GAC for PFAS treatment and provisions for future AOP
			treatment)
Commence project	5/22/2020	On Schedule	Contract signing date
Construction			
50% project completion	6/22/2020	On Schedule	
Other	10/16/2020		NCDOH / NYSDOH Approval of completed works to run GAC
			treatment to system
100% project completion	Spring 2021	On Schedule	

Potential issues / concerns /delays:

Plant 7/10 is located on Shelter Rock Road in Roslyn. Treatment for PFOA is installed and operational. As of 10/16/2020 the plant is producing system water with levels of PFOS and PFOA below detectable limits. Winter weather has delayed the completion of the project,, but treatment is in place and operational.

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Report Date: February 3, 2021 Facility: Plant 8 Prepared by: Michael Levy, Superintendent

Milestone	Date	On Schedule (Y/N)	Notes and Comments
		Or Completed	
Complete treatment piloting	7/18/2018		Calgon AOP Pilot – Calgon AOP reactor to be removed and replaced with UV/H202 AOP treatment
Completed engineering report/submit for regulatory review	6/1/2021	Tentative	Engineering report for new UV/H202 AOP treatment
Complete project design/submit for regulatory review	8/1/2021	Tentative	Project design for UV/H202
Commence project Construction	10/1/2021	Tentative	
50% project completion	1/1/2022	Tentative	
100% project completion			

Potential issues / concerns /delays:

Well 8 is located on Old Courthouse Rd. in Manhasset Hills. An existing Calgon AOP system will be removed and new Trojan UV/H202 will be installed. Production from this well has been suspended and will only be used in an emergency. It is the Districts intention to keep the well offline until treatment for both 1,4 Dioxane and PFAS is installed

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Report Date: February 3, 2021 Facility: Plant 9 Prepared by: Michael Levy, Superintendent

Milestone	Date	On Schedule (Y/N)	Notes and Comments	
		Or Completed		
Complete treatment piloting	11/26/2019	Completed	Field work completed 11/26/2019	
Completed engineering	1/22/2020	Completed	Submitted to NYSDOH, Approved by NYSDOH on 10/30/2020	
report/submit for regulatory review				
Complete project design/submit for	3/13/2020	Completed	Submitted to NYSDOH, Approved by NYSDOH on 10/30/2020	
regulatory review				
Commence project	3/10/2020	Complete	Contract signing date	
Construction				
50% project completion	4/29/2020	Yes		
Other	12/30/2020	Complete	Authorization to operate well to system received from NYSDOH	
100% project completion	Summer			
	2021			

Potential issues / concerns /delays:

Plant 9 located on County Courthouse Road has been upgraded with on AOP reactor and GAC filters to remove 1, 4 Dioxane and PFOA contaminants. Performance testing of these systems has been completed and authorization to operate has been granted. Winter weather has delayed the start of operations as the building enclosure is not yet complete. The well will remain off until the building is secure or the weather temperatures permit operation

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Report Date: February 3, 2021 Facility: Plant 11 Prepared by: Michael Levy, Superintendent

Milestone	Date	On Schedule (Y/N)	Notes and Comments
		Or Completed	
Complete treatment piloting	N/A		
Completed engineering	N/A		
report/submit for regulatory review			
Complete project design/submit for	10/27/2020	Complete	Laboratory sampling following carbon replacement to confirm PFOA
regulatory review	10/28/2020		removal
Commence project	11/13/2020	Complete	NCHD Approval to Operate
Construction/Implementation			
50% project completion			
Other			Existing GAC approved by NCHD for PFOA removal

Potential issues / concerns /delays:

Well #11 is located on Links Drive in North Hills. Existing GAC filters installed for VOC removal have been approved for PFOA removal. Required sampling for PFOA will assure the filter bed is replaced when no longer removing efficiently.

Garden City Park Water District

1, 4 Dioxane, PFOA and PFOS Water Quality Summary

Status as of February 3, 2021

Location	Date	1,4 Dioxane	PFOA	PFOS	Note and Comments
	Sampled	(ppb)	(ppt)	(ppt)	
Plant 6	1/12/21	.33	BDL	BDL	Well head treatment for 1, 4
Well #6					Dioxane removal is under
					construction and is scheduled to
					be online Spring
Plant 7/10					
Well #7	1/7/2021	.12	BDL	BDL	Wellhead treatment for
					PFOA/PFOS is installed and
					operational. No wellhead
					treatment for 1,4 Dioxane is
					required
Well #10	1/7/2021	.17	BDL	BDL	Wellhead treatment for
					PFOA/PFOS is installed and
					operational. No wellhead
					treatment for 1,4 Dioxane is
					required
Plant 8	1/14/2021	6.9	57.5	17.4	Well is Out of Service
Well #8					Design of wellhead treatment for
					1,4 Dioxane and PFOA is ongoing
Plant 9	1/14/2021	.39	10	5.4	Well is Out of Service
Well 9					Construction of wellhead
					treatment has been installed and
					will be online Spring 2021
Plant 11	1/6/2021	.14	BDL	BDL	Wellhead treatment for
Well #11					PFOA/PFAS is operational. No
					wellhead treatment for 1,4
					Dioxane is required

Notes:

- · Sample results are post treatment levels
- BDL below detectable limits
- PFOA Perfluorooctanoic acid
- PFOS Perflurooctanesulfonic acid
- MCL Maximum Contamination Level
- ppt part per trillion
- ppb part per billion